

**SCHOOLHOUSE CREEK
PROPOSED PROJECT SCHEDULE
Status Thru 5/30/2018**

Task	2018						2019												
	Jun	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	July	Aug	Sept	Oct	Nov	Dec
Survey and prepare easements	█	█																	
Easement acquisition		█	█																
Final design and prepare MDEQ permit																			
Submit MDEQ permit				█	█														
DEQ review				█	█	█													
Permit decision							█												
Prep bid specs and construction drawings*							█												
Pre-bid mtg**							█												
Contract Award								█											
Construction																			
Tree removals									█	█									
Closed period for fish spawning												█	█	█					
Stream Work														█	█	█			
Substantial Complete																█			
Final Complete																		█	

Approx 20 easements needed

Stream work only - no culvert replacements

*draft specs during permit review; complete when confident of permitted work

**hold immediately upon permit issuance

